

**Hidden Lake Float Home Association
Wastewater Collection System Preliminary Planning and Construction
Timeline**

<i>Description</i>	<i>Preliminary Timeline</i>
A. Grant Application Process	
1. Invitation from DEQ for grant funding	May 2013
2. Association selects professional engineer	July 2013
3. Association submits grant application to DEQ	August/September 2013
4. DEQ funds for planning documents are offered and available to Association	
B. Planning Document Process (Facility Plan) / Loan Application Process	
1. Engineer prepares wastewater facility plan and environmental screening-level analysis	October – November 2013
2. Engineer presents alternatives for wastewater collection system and potential funding mechanisms/sources to Association Board	December 2013
3. Association submits Letter-of-Interest for DEQ construction loan to DEQ	January 2014
4. Association submits DRAFT facility plan to DEQ for review and technical approval	February 2014
5. Potential meeting with agencies to discuss potential environmental studies and permitting	March 2014
5. Association holds public meeting with Association members to discuss wastewater collection system options and environmental screening-level analysis	
6. DEQ publishes the DRAFT construction loan priority list	
C. Environmental Information Document and Environmental Determination Process / Loan Application Process	
1. Association solicits public comment during a public comment period	April 2014
2. Association selects alternative (proposed project)	May – August 2014
3. Engineer prepares environmental document	September – November 2014
4. Potential special studies (as required during environmental consultation period) are conducted	
5. Association submits DRAFT environmental document to DEQ for review	November/December 2014
6. Association submits construction loan application to DEQ	January – May 2015
7. DEQ makes environmental determination after review and approval of environmental document	June/July 2015
8. DEQ loan is offered to the Association	

**Hidden Lake Float Home Association
Wastewater Collection System Preliminary Planning and Construction
Timeline (continued)**

<i>Description</i>	<i>Preliminary Timeline</i>
D. Design and Construction Process	
1. Engineer prepares plans and specifications for proposed project and obtains DEQ approval	Fall 2015
2. Project goes out to competitive bid	January 2016
3. Project is constructed	Summer 2016
4. Project is complete and turned over to owner and operator	Fall 2016
5. Loan closeout	Spring 2017

ⁱ This schedule is based upon recent Planning and Construction Loan projects completed through the Idaho Department of Environmental Quality. Adjustments to this schedule may be necessary based on funding availability and third-party responses required during the Environmental process.